

Automated Test Report

06-02-2026

DUT Name	BBNL MPPT 1kW – [MPPT DC/DC Converter]
DUT Part number	TPS1030004A
DUT Rev & Checksum	S04 – FFABD
Testing person	VISHNU C V

Test Report Summary

Sl No	Test Name	Result
1	Input voltage range verification	Fail



PowerSafe-X

Test log

[00:44:56] Initializing Instruments...
[00:44:58] --- Starting Test: Input voltage range verification ---
[00:44:58] Running Global Setup (130% safety limits)...
[00:44:58] Setting Source Limits: I_{max}=16.25A, P_{max}=1300.00W
[00:44:59] Setting Load Limits: I_{max}=23.85A
[00:44:59] Step 1: Setting Source Voltage to Nominal (80.0V)
[00:44:59] Step 2: Load Config -> Mode: CC, Value: 1000.0
[00:44:59] Step 3: Turning Source ON
[00:44:59] Step 4: Waiting for V_{out} to reach 95% threshold (51.77V)...
[00:45:08] Timeout waiting for condition after 10s
[00:45:08] Error: Timeout waiting for V_{out} to reach 95% nominal
[00:45:08] Capturing screenshot: D:\Vishnu\Antigravity Workspace\Test Automation
GUI\reports\captures\20260206_004508_Input_voltage_range_verification.png

